PART NAME: **MOUNTING PLATE**

PF/SA NO.: **PF-391-851-66 R0**

WORK ORDER NO.: **874113**

VENDOR OSV

DATE: **6/5/14**


INSPECTOR: M. BENES

ENGINEER: J. DEFEVER EXT.: 8531

ROUTE TO:

Action (UAI,RWK,SCRP)

Reason For Non-Compliance:



- 1. $2X 3.500 \pm 0.005$ measures 3.510 (+0.005" out of tolerance)
- 2. 2.094 ± 0.005 measures 2.104 (+0.005" out of tolerance)

Engineer Signature: Date: