

PPS NPI Decommissioning Safety Assurance Test Procedure

This document has been approved by:






 _____ Hamid Shoaee Controls Dept. Head	<u>11-15-07</u> Date
 _____ Tom Porter Controls Section Leader	<u>3-Nov/2007</u> Date
 _____ Mike Saleski Acting Safety Systems Review Officer	<u>10-19-07</u> Date
 _____ Patrick Bong PPS Group Leader	<u>10-19-2007</u> Date
 _____ Paul Miller Accelerator Dept. Safety Office (ADSO)	<u>10-19-07</u> Date

Table of Contents

1.	Revision History	2
2.	Requirements	3
2.1.	Accelerator Requirements.....	3
3.	Linac Keybank Interlock Check	4
3.1.	Keybank Test	4
4.	Linac Set Entry Loop	6
4.1.	Linac Set Entry Loop A	6
4.2.	Linac Set Entry Loop B	7
5.	Linac Security Loop.....	8
5.1.	Security Loop Test.....	8
5.2.	VVS Permit Redundancy	9
6.	Records and Reports	10
6.1.	Test Person.....	10
6.2.	Controls Test Review.....	11
6.3.	ADSO Review	12

1. Revision History

Rev	Date	Changes
0	1998	Initial issue
1	9/24/2007	Re-write procedure to decommission NPI mode. This certification was formatted from PPS Linac BAS-2 Radiation Certification Procedure # 18-20-73-03.

Purpose

The purpose of this procedure is to demonstrate the correct operation of the Personnel Protection System (PPS) associated with operating the Linac after NPI hardware has been removed. Validation signatures in section 6 of this procedure verify that NPI mode has been decommissioned.

2. Requirements

2.1. Accelerator Requirements

2.1.1. Verify that the 2-29 Security Loop is complete.

2.1.2. Verify that the 30-MCC Security Loop is complete.

2.1.3. Set the Linac to BSY mode.

Initial Tested Items
VAX Local

3. Linac Keybank Interlock Check

3.1. Keybank Test

3.1.1. Operate SET ENTRY on the VAX Accelerator PPS Panel.

3.1.2. Verify the following:

[a] Sector 2 keybank releases keys

[b] Sector 22 keybank releases keys

[c] Sector 24 keybank releases keys

[d] Sector 26 keybank releases keys

[e] Sector 28 keybank releases keys

3.1.3. Time out the Linac.

Initial Tested Items

VAX Local

3.1.4. Verify that the MCC Primary Annunciator LED is lit showing that the PPS 2 - 29 is complete.

3.1.5. Verify the following:

[a] Sector 2 keybank does not release keys

[b] Sector 22 keybank does not release keys

[c] Sector 24 keybank does not release keys

[d] Sector 26 keybank does not release keys

[e] Sector 28 keybank does not release keys

4. Linac Set Entry Loop

4.1. Linac Set Entry Loop A

4.1.1. Record the current of Loop A (the nominal reading is about 17 mA ± 0.5 mA):

[a] 2-29 A_Loop: ____ mA.

(Linac Set Entry Loop Receiver Chassis in KA02-05(26)).

[b] 2-29 A_Loop: ____ mA.

(VAX Linac Analog Status panel).

4.1.2. Press **S2** on the back of the Linac Set Entry Loop Transmitter Chassis, and verify the following:

[a] LINAC SET ENTRY LOOP displays NOTCMPLT on the VAX ACCELERATOR PPS Panel.

[b] **LOOP A LOOP OK** LED is not lit on the Linac Set Entry Loop Receiver Chassis.

[c] 2-29 A_Loop: ____ mA.

(Linac Set Entry Loop Receiver Chassis in KA02-05(26)).

[d] 2-29 A_Loop: ____ mA.

(VAX Linac Analog Status panel).

4.1.3. Attempt to transfer Linac to SET Entry and verify it will not transfer.

4.1.4. Release **S2** on the back of the Linac Set Entry Loop Transmitter Chassis, and verify the following:

[a] LINAC SET ENTRY LOOP displays COMPLT on the VAX ACCELERATOR PPS Panel.

[b] **LOOP A LOOP OK** LED is lit on the Linac Set Entry Loop Receiver Chassis.

4.1.5. Release the loop test switch at the back of the Set Entry Loop Transmitter Chassis and observe that the loop current returns to the starting level.

Initial Tested Items
VAX Local

4.2. Linac Set Entry Loop B

4.2.1. Record the current of Loop B (the nominal reading is about 17 mA + 0.5 mA):

[a] 2-29 B_Loop: ____ mA.

(Linac Set Entry Loop Receiver Chassis in KA02-05(26)).

[b] 2-29 B_Loop: ____ mA.

(VAX Linac Analog Status panel).

4.2.2. Press **S3** on the back of the Linac Set Entry Loop Transmitter Chassis, and verify the following:

[a] LINAC SET ENTRY LOOP displays NOTCOMPLT on the VAX ACCELERATOR PPS Panel.

[b] **LOOP B LOOP OK** LED is not lit on the Linac Set Entry Loop Receiver Chassis.

[c] 2-29 B_Loop: ____ mA.

(Linac Set Entry Loop Receiver Chassis in KA02-05(26)).

[d] 2-29 B_Loop: ____ mA.

(VAX Linac Analog Status panel).

4.2.3. Attempt to transfer Linac to Set Entry and verify it will not transfer.

4.2.4. Release **S3** on the back of the Linac Set Entry Loop Transmitter Chassis, and verify the following:

[a] LINAC SET ENTRY LOOP displays COMPLT on the VAX ACCELERATOR PPS Panel.

[b] **LOOP B LOOP OK** LED is lit on the Linac Set Entry Loop Receiver Chassis.

Initial Tested Items

VAX Local

5. Linac Security Loop

5.1. Security Loop Test

5.1.1. Interrupt the Security Loops at each sector by opening a hatch, and verify that the loop current goes to zero (complete the following table).

	Open Hatch	Loop A Current (mA)	Loop B Current (mA)	Security Loop Complete
Sector 02				
Sector 22				
Sector 25				

Initial Tested Items
VAX Local

5.2. VVS Permit Redundancy

5.2.1. Complete the following table.

Action	VVS 3	VVS 11	VVS 12	VVS 15
1. Push and hold SHUNT TRIP pushbutton on PPS-VVS Shutoff Test Panel (125-717) at MCC rack 124, and verify all VVSs SHUNT permit NOT present				
2. Release SHUNT TRIP pushbutton, verify SHUNT Permits ARE present.				
3. Push and hold UNDERVOLTAGE TRIP pushbutton on PPS-VVS Shutoff Test Panel (125-717) at MCC rack 124, and verify all VVSs UNDERVOLTAGE permits NOT present				
4. Release UNDERVOLTAGE TRIP pushbutton, verify UNDERVOLTAGE Permits ARE present.				

6.2. Controls Test Review

6.2.1. PPS Group Leader Test Approval

Signature _____

Name and title (print) _____

Date _____

6.2.2. Safety System Review Officer Test Approval

Signature _____

Name and title (print) _____

Date _____

Are there any Outstanding Issues required before final signoff?

YES _____ NO _____

If YES, enter items in table 1.

Line Item #	ARTEMIS#	RSWCF #	Reconciled by	Date

Table 1

6.3. ADSO Review

(Required if there are items in Table 1)

6.3.1. ADSO Test Approval

Signature _____

Name and title (print) _____

Date _____

6.3.2. Safety System Review Officer Test Approval

Signature _____

Name and title (print) _____

Date _____

6.3.3. PPS Group Leader Test Approval

Signature _____

Name and title (print) _____

Date _____