

SLAC Magnetic Measurement Plan for LCLS-II XLEAP-II Chicane Dipole Magnets (September 4, 2019)

This measurement plan covers the mechanical fiducialization, and magnetic measurements of the XLEAP-II chicane dipole magnets, BCXXL1, BCXXL2, BCXXL3 and BCXXL4, that have had their gaps increased from 8 to 11 mm. The table below gives the MAD names, engineering name, barcode and polarities, of the XLEAP-II dipoles. The assembly drawing file for the magnets is ASM-20171113-6552 Red_Gap CHG_11mm_9_5_19.pdf

MAD Name	Eng. Name	Barcode	Polarity
BCXXL1	1.575D14-C	4550	P
BCXXL2	1.575D14-C	4551	N
BCXXL3	1.575D14-C	4552	N
BCXXL4	1.575D14-C	4553	P

Receiving:

The following information is to be noted upon receipt of the magnets by the SLAC MM group:

Received by (initials):	SDA
Date placed on test stand (dd-mmm-yyyy):	10/18/2019
SLAC barcode number:	4553
Serial number:	4

Preparation:

A beam direction arrow, with text "Beam Direction", is to be applied to the top and/or connector side of the magnet with a sticker supplied by LCLS-II. The MAD name label should also be attached to the magnet.

Beam-direction arrow and MAD name in place (initials):	SDA
--	-----

Fiducialization:

Fiducialization must be done before magnetic measurements. The magnet is to be fiducialized by the CMM group. This will require the installation of sockets for removable tooling balls, location of the geometric axis of the poles of the magnet, and location of tooling balls with respect to the center of this geometric axis when the

poles are aligned precisely horizontal. The pole gap, flatness and parallelism should also be measured and noted in a report.

CMM technician (initials):	KC
----------------------------	----

URL of on-line CMM fiducialization data (please modify or correct if necessary):

http://www-group.slac.stanford.edu/met/MagMeas/MAGDATA/LCLS-II/Fiducial Reports/4553-BCXXL4.pdf

Magnetic Measurements:

- 1) Verify that the magnets are complete and undamaged, including wiring connections.

Incoming inspection OK (initials):	SDA
Date of arrival to mag. meas.(mmm-dd-yyyy):	10/18/2019

Enter URL of on-line magnetic measurements data (please modify or correct if necessary):

http://www-group.slac.stanford.edu/met/MagMeas/MAGDATA/LCLS-II/Dipole/4553

- 2) Determine the main-coil connection polarity and mark the polarity near the magnet leads with clear “+” and “-” labels as shown below.




Figure 1. “Positive” polarity (bending electrons up) . “Negative” polarity (bending electrons down).

Main Coil Polarity is marked according to Fig. 1 (initials):	P
--	---

- 3) Mark the **trim** leads with clear “+” and “-” labels such that, with the trim supply outputting positive current, the trim coil *increases* the absolute value of the magnetic field established by the main coil. This will set the

trim polarity as “positive” (P) for BCXXL1 and BCXXL4 and “negative” (N) for BCXXL2 and BCXXL3, as described in LCLS-I PRD 1.1-010.

Trim coil polarity chosen from Fig. 1 is (P or N):	P
--	---

- 4) Connect the magnet terminals, in the correct polarity as established above, to a bipolar power supply with maximum current $I \geq 17.5$ A. Measure pole tip field of the main at 17.5 A.

Pole Tip Field and Current	0.726 T @ 17.50017 Amps
----------------------------	-------------------------

- 5) In an environment with ambient temperature of about 20°C (68°F), set the magnet’s main to 17.5 A for ~5 hours to warm it up (verify this is steady-state temp. and record value). Do not let the coil temperatures exceed 65 °C.

Ambient temperature (°C):	25.1
Final magnet top steel surface temperature (°C):	42.9
Final magnet top coil surface temperature (°C):	61.9
Final magnet bottom coil surface temperature (°C):	56.9

- 6) Standardize magnet using a cosine cycle, starting from zero to +17.5 A, then to –17.5 A, and finally back to zero, through three of these full cycles, and ending again at -17.5 A, all with a flat-top pause time (at each setting of –17.5 and +17.5 A) of 10 seconds. Use a cosine ramp rate of 2.0 A/sec and record the ramp rate used.

Standardization complete (initials):	SDA
Ramp rate used (A/sec):	2 A/sec

- 7) Maintaining the cycle history, and with the trim coils still not powered, measure the length-integrated vertical dipole field, $\int B_y dl$, from -17.5 to +17.5 A in 1.0 A steps (41 ‘up’ measurements with at least a 10-sec pause at each setting). Then, still maintaining the cycle history, measure $\int B_y dl$ back down from +17.5 A to –17.5 A in 1.0 A steps (40 ‘down’ measurements).

Filename & run number of $\int B_y dl$ up & down data:	Wiredat.ru1, wireplt.ru1
--	--------------------------

- 8) Repeat the *bipolar* standardization of step #6 above with the trim coils still not powered, measure the length-integrated vertical dipole field, $\int B_y dl$, at $I_{main} = 0$.

Filename & run number of $\int B_y dl$ at $I_{main} = 0$:	Wiredat.ru2, wireplt.ru2
--	--------------------------

- 9) With the trim coil at zero, standardize the magnet as described above in step #6, then set the main coil at $I_{main} = 0$. Then measure $\int B_y dl$ as a function of **trim** coil current from 0 to -6 A in 0.5-A steps, including zero (13 ‘down’ measurements), and again from -6 to $+6$ A in 0.5-A steps (25 ‘up’ measurements). Then set the **trim** current to zero.

Filename & run # of $\int B_y dl$ trim data at $I_{main} = 0$:	Wiredat.ru3, wireplt.ru3
--	--------------------------

- 10) Run the best degauss procedure known using cycling of the main coil current (trim current at zero) and record the smallest final measured $|\int B_y dl|$ achievable and reproducible with $I_{main} = 0$. Please also finish the degauss procedure with a positive step, by setting the current in the positive direction to zero (*i.e.*, from $I_{main} < 0$ to $I_{main} = 0$). Record the degauss procedure applied (ramp rate, hold times, current sequence, etc). See file SRXSS Dipole Degauss Procedure.docx for more details.

De-Gauss procedure’s mean $ \int B_y dl $ and Stdev:	0.000092 +/- 0.000006 Tm
Measurements used for mean and stdev.	0.000098, 0.000094, 0.000083, 0.000094
Ramp rate:	Cosine at 2 A/s
Hold times:	5 sec
Current sequence:	0.0, 17.5000, -15.4000, 13.5520, -11.9258, 10.4947, -9.2353, 8.1271, -7.1518, 6.2936, -5.5384, 4.8738, -4.2889, 3.7742, -3.3213, 2.9228, -2.5720, 2.2634, -1.9918, 1.7528, -1.5424, 1.3573, -1.1945, 1.0511, -0.9250, 0.8140, -0.7163, 0.6304, -0.5547, 0.4881, -0.4296, 0.3780, -0.3327, 0.2927, -0.2576, 0.2267, -0.1995, 0.1756, -0.1545, 0.1360, -0.1196, 0.1053, -0.0926, 0.0815, -0.0717, 0.0631, -0.0556, 0.0489, -0.0430, 0.0379, -0.0333, 0.0293, -0.0258, 0.0

- 11) With the degauss procedure finished, the trim coil still at zero, and without having changed the main coil current at all from its $I_{main} = 0$ setting after step #10 above, please vary the trim coil current from 0 to -6 A in 0.5-A steps, while measuring the length-integrated vertical dipole field, $\int B_y dl$, at each setting, including zero (13 ‘up’ measurements), and again from -6 A to $+6$ A in 0.5-A steps (25 ‘down’ measurements), and finally

from +6 A to -6 A in 0.5-A steps (25 more ‘up’ measurements). *These field integral values will be quite small, so please **take care** to resolve the measurements at the level of <0.001 kG-m, if possible.*

Filename & run # of $\int B_y dl$ after degauss:	Wiredat.ru4, wireplt.ru4
Poletip Field	-0.6 +/- 0.1 Gauss
Filename & run # of $\int B_y dl$ vs. trim after degauss:	Wiredat.ru5, wireplt.ru5

12) For all four dipoles (except as noted below), with stretched wire, and after re-standardization using the *bipolar* method of step #6, measure the length-integrated vertical field over a horizontal span of ± 7 mm at each 1-mm interval, at the following **main** and **trim** coil current settings.

- $I_{main} = +13$ A, and $I_{trim} = 0$ (all 4 magnets)
- $I_{main} = +17.5$ A, and $I_{trim} = 0$ (all 4 magnets)

Filename & run # of $\int B_y dl$ vs. x data at 13 A, 0 A:	wirevsx.ru1, wirepltvsx.ru1
Filename & run # of $\int B_y dl$ vs. x data at 17.5 A, 0 A:	wirevsx.ru2, wirepltvsx.ru2

13) **For the BCXXL1 magnet only**, after *bipolar* standardization (step #6 above) measure the harmonics with a rotating coil with **main** coil at +13 A and then at +17.5 A, with **trim** at zero, Record probe designation, radius, and data file names:

Coil designation (text):	N/A
Coil radius (mm):	N/A
BCXXL1 harmonics filename:	N/A

14) **For the BCXXL1 magnet only**, and at a **main** current of 17.5 A, with **trim** current at zero, measure the vertical magnetic fringe field component, B_y , at $x = y = 0$, as a function of the longitudinal beam-direction coordinate, z (from -10 cm to +30 cm in 1-cm steps, where $z = 0$ is defined at the iron edge), at the *one* end of this one magnet. Please also measure the background field at $z = +30$ cm with magnet switched off (separate file).

Filename of B_y vs. z data for BCXXL1 exit edge:	N/A
Background filename of B_y ($z = 30$ cm), magnet OFF:	N/A

15) Measure the inductance and resistance of the **main** and **trim** magnet coils and also verify the concurrent magnet temperature:

Magnet Coil temperature on top surface (°C):	20.2
Inductance of main coil (mH):	86.48
Resistance of main coil (Ohms):	0.5160
Inductance of trim coil (mH):	0.1258
Resistance of trim coil (Ohms):	0.1555

16) Upon completion of tests, send data link to Mark Woodley who will produce a data analysis file. Place data analysis file in magnetic measurements data directory

Magnet data accepted and data analysis file produced	SDA
--	-----

Enter URL of on-line magnetic measurements analysis data :

http://www-group.slac.stanford.edu/met/MagMeas/MAGDATA/LCLS-II/Dipole/BCXXL4
