

# Fiducials for BM1 Std. Vac. Chamber

# BM1010

Date:

5/13/02

Chamber:


BM1010

Operator(s):

L. Griffin

H. Imfeld

Notes:



## Fiducial Coordinates for BM1 Standard Vacuum Chamber: (inches)

Fiducial	Z	X	Y
TB1	-34.837	1.491	4.350
TB2	-34.855	8.434	4.362
TB3	11.026	4.156	2.340
TB4	34.591	-4.840	4.365
TB5	36.667	6.210	4.332
TB6	52.482	-1.896	2.293
TB7	55.596	-11.183	3.062
TB8	59.425	8.991	3.006
TB9 (V4)	74.626	-20.283	4.369
TB0 (V4)	76.954	-7.972	4.382
	inches	inches	inches

### Nominal Deltas For H3 Absorber (TB6)

Z	X	Y
52.485	-1.913	2.290
52.493	-1.891	2.242
-0.009	-0.022	0.048


Source **V4 Step**

#### Description:

Fid. vals based on internal chamber datum. Source="V4 Step" indicates final data.

Fiducialization Step: (Traveler Step # 1380)


Slot Calibration	
Ideal	0.511
Meas.	0.137
Delta	-0.374



BM1010

**Step 1: Fiducial Coordinates for BM1 Std. Vac. Chamber**

Fiducial	Z	X	Y
TB1	-34.836	1.488	4.376
TB2	-34.859	8.434	4.362
TB3	11.026	4.176	2.351
TB4	34.589	-4.838	4.365
TB5	36.678	6.208	4.332
TB6	52.485	-1.913	2.290
TB7	55.587	-11.202	3.064
TB8	59.428	8.969	2.990
	inches	inches	inches




**Description:**

Fiducial values based on internal chamber datum.


End Surface Attitudes for BM1 Std. Vac. Chamber

Upstream Face		
	yaw	pitch
Measured	2.0	-3.7
<b>Nominal</b>	<b>0.0</b>	<b>0.0</b>
<b>Difference</b>	<b>2.0</b>	<b>-3.7</b>
	mrad	mrad



Downstream Port		
	yaw	pitch
Measured	24.0	0.1
<b>Nominal</b>	<b>25.3</b>	<b>0.0</b>
<b>Difference</b>	<b>-1.3</b>	<b>0.1</b>

**Downstream Checks**



Downstream Support		
	yaw	pitch
Measured	-185.4	-1.2
<b>Nominal</b>	<b>-184.8</b>	<b>0.0</b>
<b>Difference</b>	<b>-0.6</b>	<b>-1.2</b>

Downstream Flange		
	yaw	pitch
Measured	-192.0	-1.1
<b>Nominal</b>	<b>-184.8</b>	<b>0.0</b>
<b>Difference</b>	<b>-7.2</b>	<b>-1.1</b>
	mrad	mrad


**Description:**

Orientation of the upstream and downstream surfaces compared to nominal values. Tol +/- 3 mrad

Datum Verification

DS Support	
	x
Measured	-11.898
<b>Nominal</b>	<b>-11.912</b>
<b>Diff.</b>	<b>0.014</b>
	inches

DS Flange	
	x
Measured	-11.940
<b>Nominal</b>	<b>-11.958</b>
<b>Diff.</b>	<b>0.018</b>
	inches




**Description:**

The x-distance from the center-line to the projection of the measured DS inside curve point on either of the DS surfaces. Tolerance values +/- 0.020 in.

BM1010  
Status

<u>BM1 Chamber Lengths</u>			Nominal Length
Tangent Line:	Length 58.569 inches	without SMR	58.558 <span style="background-color: green; color: white; padding: 2px;">OK</span>
Orbit Line:	Length 57.494 inches	without SMR	57.569 <span style="background-color: green; color: white; padding: 2px;">OK</span>
<b>Description:</b> Both lengths are to the faces of the weld flanges. Length tolerance +/- 0.125 in.			



**V4 Step A: Survey and Check of BM1 Standard Vacuum Chamber Fiducials Before Attaching V4 and the Exit Port:**

**Step A-1: Remeasurement of Fiducial Coordinates for BM1 Std. Vac. Chamber**

Fiducial	Z	X	Y	del Z	del X	del Y
TB1	-34.837	1.490	4.374	-0.001	0.002	-0.002
TB2	-34.856	8.433	4.364	0.002	-0.001	0.002
TB3	11.024	4.153	2.353	-0.001	-0.023	0.001
TB4	34.595	-4.840	4.366	0.007	-0.002	0.001
TB5	36.670	6.209	4.331	-0.007	0.001	-0.002
TB6						
TB7	55.599	-11.179	3.038	0.012	0.022	-0.027
TB8	59.417	8.999	2.978	-0.011	0.030	-0.011

inches      inches      inches


DS Port Level Check	
OK ?	<input type="text" value="Yes"/> (YES or NO)

Level Status: **OK**

US Flange Roll Check	
OK ?	<input type="text" value="No"/> (YES or NO)


Roll Status: **UPDATE**

**Description:**  
Fid. vals based on internal chamber datum.



**V4 Step A: Check of US Flange Prior to V4 Installation**

**Step A-2: Pre-Installation Check of UpStream Flange Position**



US PIN	Z	X	Y
Measured	-50.878	1.854	2.282
Nominal	-51.000	1.836	2.282
Difference (inches)	0.122	0.018	0.000

US Inner Chamber	Z	X	Y
Measured	-50.612	-1.393	0.014
Nominal	-51.000	-1.404	0.000
Difference (inches)	0.388	0.011	0.014

US Bottom Inner Chamber Line	ROLL	(FINAL)
Measured	-0.214	
Nominal	0.000	
Difference (mrads)	-0.214	

Roll Status  
**OK**


**Description:**  
 Measured vs. nominal values for US flange expressed in the PART coordinate system.  
 Fiducial values are updated (using those from Step A-1) if ROLL delta is not within 1 mrad.

**V4 Fiducialization Step: Survey of Fiducial Coordinates for BM1 Standard Vacuum Chamber with V4 and the Exit Port Attached:**

**Step Fid-1: Position of Added Tooling Balls TB9 and TB0**


Fiducial	Z	X	Y
TB9 (V4)	74.617	-20.286	4.363
TB0 (V4)	76.962	-7.976	4.388
	inches	inches	inches

**Description:**  
Fid. vals after V4 and exit port attached.



**V4 Fiducialization Step: V4 Flange**

**Step Fid-2: Set Position of V4 Flange Position**



V4 Top PIN	Z	X	Y
Measured	80.182	0.002	2.276
Nominal	80.000	0.000	2.282
Difference (inches)	0.182	<b>0.002</b>	<b>-0.006</b>

V4 Bottom PIN	Z	X	Y
Measured	80.173	0.001	-2.286
Nominal	80.000	0.000	-2.282
Difference (inches)	0.173	<b>0.001</b>	<b>-0.004</b>

V4 Inner Chamber	Z	X	Y
Measured	79.889	-1.405	-0.001
Nominal	80.000	-1.404	0.000
Difference (inches)	-0.111	<b>-0.001</b>	-0.001


V4 Downstream Z Value	Z
Measured	80.710
Nominal	80.764
Difference (inches)	<b>-0.054</b>

**Description:**

Measured vs. nominal values for V4 flange expressed in the V4 coordinate system.  
 Tol +/- 10mils except for the V4 Z-value. Values in **BOLD** or **RED** are most critical.

**V4 Fiducialization Step: Exit Port**

**Step Fid-3: Post-Installation Check of Exit Port Flange Position**



The diagram shows a circular flange with a central rectangular chamber. Three callouts point to specific features: 'Exit Port PIN' at the top center, 'US Inner Chamber' on the right side, and 'Exit Port Inner Chamber Bottom' at the bottom center.

Exit Port PIN	Z	X	Y
Measured	75.312	4.184	2.278
Nominal	75.000	4.168	2.282
Difference (inches)	0.312	<b>0.016</b>	<b>-0.004</b>

Exit Port Inner Chamber Side	Z	X	Y
Measured	75.033	7.440	0.229
Nominal	75.000	7.418	0.000
Difference (inches)	0.033	<b>0.022</b>	0.229

Exit Port Inner Chamber Bottom	Z	X	Y
Measured	74.978	3.897	-0.377
Nominal	75.000	0.000	-0.366
Difference (inches)	-0.022	3.897	<b>-0.011</b>

Exit Port DS Z Value (PART Frame)	Z
Measured	75.843
Nominal	75.768
Difference (inches)	<b>0.075</b>

**Description:**  
 Measured vs. nominal values for Exit Port flange expressed in the EXIT PORT coordinate system.  
 Tol +/- 10mils except for the V4 Z-value. Values in **BOLD** or **RED** are most critical.

**V4 Final Step: Re-Survey of all Ten Fiducials**

Fiducial	Z	X	Y	del Z	del X	del Y
TB1	-34.837	1.491	4.350	0.001	0.001	-0.024
TB2	-34.855	8.434	4.362	0.001	0.001	-0.002
TB3	11.026	4.156	2.340	0.002	0.003	-0.013
TB4	34.591	-4.840	4.365	-0.005	0.000	-0.002
TB5	36.667	6.210	4.332	-0.003	0.001	0.001
TB6	52.482	-1.896	2.293			
TB7	55.596	-11.183	3.062	-0.003	-0.004	0.024
TB8	59.425	8.991	3.006	0.008	-0.008	0.028
TB9 (V4)	74.626	-20.283	4.369	0.008	0.002	0.005
TB0 (V4)	76.954	-7.972	4.382	-0.008	0.004	-0.006
	inches	inches	inches			

**Description:**  
 Final survey of BM1 standard vacuum chamber. (With V4 and exit port attached.)  
 Note that all comparisons are relative to the most current fiducial values.  
 (I.e. deltas are computed using values from Steps A-1 and Fid-1)

