

# Quindos Measuring Report



3D-Application Center

Description	BEAM TUBE SUPPORT	Customer	C. RAGO
Drawing Number	AAA09-502183	Serial Number	002
Remarks		Article Number	
Supplier	MFD	Delivery Date	
Delivery Note		Delivery Volume	
Lot Number		Lot Size	
Test Schedule		Sample Size	
Production Machine		Production Tool	
Production Date		Production Time	
Order	24968-6	Department	MET. QUALITY INSPEC
Inspector	kcaban	Inspection Date	31-JUL-2009, 15:02:15
Measuring Device	PMM 12 10 6 #496	Measuring Program	Quindos7 - V 7.1.9168-B
User Name	kcaban	WKP Name	NO\$NAME

Text	Eval.	Actual	Nominal	Up.To1.	Low.To1.	Act-Nom	Graphic
<b>DAT\$PLA_A</b>		<b>PLA</b>					
	FORM	0.00136	0.00000	0.03000	0.00000	0.00136	
<b>DAT\$RAD_B</b>		<b>CIR</b>					
	FORM	0.00025					
	RA	1.50463	1.50500	0.00500	-0.00500	-0.00037	
<b>DX_2P75</b>		<b>AXI</b>					
	X	-2.74950	2.75000	0.03000	-0.03000	-0.00050	
<b>DX_1P00(1)</b>		<b>POI</b>					
	X	-0.99957	1.00000	0.03000	-0.03000	-0.00043	
<b>DX_1P00(2)</b>		<b>POI</b>					
	X	-0.99977	1.00000	0.03000	-0.03000	-0.00023	
<b>DY_3P000</b>		<b>AXI</b>					
	DY	2.99957	3.00000	0.03000	-0.03000	-0.00043	
<b>SLOT(1)</b>		<b>AXI</b>					
	LA_DIS	0.62267	0.62500	0.03000	-0.03000	-0.00233	
	SM_DIS	0.28471	0.28100	0.01500	-0.00200	0.00371	
	X	-2.24972	2.25000	0.01500	-0.01500	-0.00028	
	Y	-0.99983	1.00000	0.00650	-0.00650	-0.00017	
<b>SLOT(2)</b>		<b>AXI</b>					
	LA_DIS	0.62283	0.62500	0.03000	-0.03000	-0.00217	
	SM_DIS	0.28418	0.28100	0.01500	-0.00200	0.00318	
	X	-2.24952	2.25000	0.01500	-0.01500	-0.00048	
	Y	1.00010	1.00000	0.00650	-0.00650	0.00010	
<b>CHAM_P125</b>		<b>AXI</b>					
	DX	-0.12490	0.12500	0.03000	-0.03000	-0.00010	
	DY	-0.12513	0.12500	0.03000	-0.03000	0.00013	
	PA_MYMX	44.94835	45.00000	5.00000	-5.00000	-0.05165	

Text	Eval.	Actual	Nominal	Up.To1.	Low.To1.	Act-Nom	Graphic
Date: 31-Jul-09, 15:02:15		NO\$NAME				Page 1 of 1	