

Quindos Measuring Report



3D-Application Center

Description	BEAM TUBE SUPPORT	Customer	C. RAGO
Drawing Number	AAA09-502183	Serial Number	003
Remarks		Article Number	
Supplier	MFD	Delivery Date	
Delivery Note		Delivery Volume	
Lot Number		Lot Size	
Test Schedule		Sample Size	
Production Machine		Production Tool	
Production Date		Production Time	
Order	24968-6	Department	MET. QUALITY INSPEC
Inspector	kcaban	Inspection Date	31-JUL-2009, 15:06:16
Measuring Device	PMM 12 10 6 #496	Measuring Program	Quindos7 - V 7.1.9168-B
User Name	kcaban	WKP Name	NO\$NAME

Text	Eval.	Actual	Nominal	Up.To1.	Low.To1.	Act-Nom	Graphic
DAT\$PLA_A		PLA					
FORM		0.00105	0.00000	0.03000	0.00000	0.00105	
DAT\$RAD_B		CIR					
FORM		0.00022					
RA		1.50481	1.50500	0.00500	-0.00500	-0.00019	
DX_2P75		AXI					
X		-2.74951	2.75000	0.03000	-0.03000	-0.00049	
DX_1P00(1)		POI					
X		-0.99970	1.00000	0.03000	-0.03000	-0.00030	
DX_1P00(2)		POI					
X		-0.99992	1.00000	0.03000	-0.03000	-0.00008	
DY_3P000		AXI					
DY		2.99958	3.00000	0.03000	-0.03000	-0.00042	
SLOT(1)		AXI					
LA_DIS		0.62434	0.62500	0.03000	-0.03000	-0.00066	
SM_DIS		0.28568	0.28100	0.01500	-0.00200	0.00468	
X		-2.24981	2.25000	0.01500	-0.01500	-0.00019	
Y		-0.99997	1.00000	0.00650	-0.00650	-0.00003	
SLOT(2)		AXI					
LA_DIS		0.62441	0.62500	0.03000	-0.03000	-0.00059	
SM_DIS		0.28541	0.28100	0.01500	-0.00200	0.00441	
X		-2.24978	2.25000	0.01500	-0.01500	-0.00022	
Y		1.00004	1.00000	0.00650	-0.00650	0.00004	
CHAM_P125		AXI					
DX		-0.12501	0.12500	0.03000	-0.03000	0.00001	
DY		-0.12520	0.12500	0.03000	-0.03000	0.00020	
PA_MYMX		44.95572	45.00000	5.00000	-5.00000	-0.04428	

Text	Eval.	Actual	Nominal	Up.To1.	Low.To1.	Act-Nom	Graphic
Date: 31-Jul-09, 15:06:16		NO\$NAME				Page 1 of 1	