

# Quindos Measuring Report



3D-Application Center

Description	ACTUATOR HOUSING	Customer	R. ATKINSON
Drawing Number	SA-391-225-01 R0	Serial Number	003
Remarks		Article Number	
Supplier	MFD	Delivery Date	
Delivery Note		Delivery Volume	
Lot Number		Lot Size	
Test Schedule		Sample Size	
Production Machine		Production Tool	
Production Date		Production Time	
Order	24251-2	Department	MET. QUALITY INSPEC
Inspector	kcaban	Inspection Date	02-MAR-2009, 09:28:41
Measuring Device	PMM 12 10 6 #496	Measuring Program	Quindos7 - V 7.1.9005-R-
User Name	kcaban	WKP Name	sa39122501

Text	Eval.	Actual	Nominal	Up.To1.	Low.To1.	Act-Nom	Graphic
<b>DIST_8P420</b>		<b>AXI</b>					
DZ		8.39177	8.42000	0.00500	-0.00500	-0.02823	-0.02323 ◀
<b>DIST_4P47</b>		<b>AXI</b>					
DY		4.76453	4.47000	0.02000	-0.02000	0.29453	0.27453 ◀
<b>DIST_5P71(1)</b>		<b>CIR</b>					
Z		-5.68567	5.71000	0.02000	-0.02000	-0.02433	-0.00433 ◀
<b>PLA_45(1)</b>		<b>PLA</b>					
PA_PYMX		45.47350	45.00000	0.50000	-0.50000	0.47350	
<b>DIST_4P375(1)</b>		<b>AXI</b>					
DXY		4.37813	4.37500	0.04000	0.00000	0.00313	
Z		-5.69559	5.71000	0.02000	-0.02000	-0.01441	
<b>PLA_45(2)</b>		<b>PLA</b>					
PA_PXPY		45.51556	45.00000	0.50000	-0.50000	0.51556	0.01556 ◀
<b>DIST_4P375(2)</b>		<b>AXI</b>					
DXY		4.37007	4.37500	0.04000	0.00000	-0.00493	-0.00493 ◀
Z		-5.69429	5.71000	0.02000	-0.02000	-0.01571	
<b>PLA_75</b>		<b>PLA</b>					
PA_PZPY		74.47857	75.00000	0.50000	-0.50000	-0.52143	-0.02143 ◀
<b>DIST_3P69</b>		<b>POI</b>					
Z		-3.71795	3.69000	0.02000	-0.02000	0.02795	0.00795 ◀
<b>DIST_5P37</b>		<b>AXI</b>					
DYZ		5.43579	5.37000	0.02000	-0.02000	0.06579	0.04579 ◀
<b>POS</b>		<b>CIR</b>					
XY		2.29805					
PP_PXPY		44.78849	45.00000			-0.21151	

Text	Eval.	Actual	Nominal	Up.To1.	Low.To1.	Act-Nom	Graphic
Date: 02-Mar-09, 09:28:41				sa39122501		Page 1 of 1	