



## NON-COMPLIANCE REPORT # M-24853

PART NAME: 5kV BODY  
PF/SA NO.: SK-ENJ-150219-1 RED  
WORK ORDER NO.: M-24853  
VENDOR: SAN JOSE DELTA ASSOCIATES

DATE: 7/10/15  
INSPECTOR: K. CABAN  
ENGINEER: JONGWAARD EXT.:  
ROUTE TO: KLY

### Reason for Non-Compliance:

### Disposition (UAI, Rework, Scrap, Other):

1.  $\square .002$  &  $\parallel .002 A$  measures 0.0028 – 0.0059
2.  $\varnothing 9.750 \pm .002$  measures 9.763 – 9.7753 on all parts.
3.  $\varnothing 9.000 \pm .002$  is out of round, per note, measured and evaluated Maximum Inscribed Circle measures 9.0030 – 9.0069 on 3 of 4 parts. See Roundness Plots for clarity.
4.  $\nabla .010 B$  of  $\varnothing 9.000 \pm .002$  measures 0.0114 – 0.0189 on all parts .

Engineer Signature: \_\_\_\_\_

Date: \_\_\_\_\_