

METROLOGY INSPECTION REPORT

PART NAME:	Actuator	Actuator U Bracket					1	DATE:	DATE:		October 17, 2006	
PF/SA NO.:	PF-380-7	PF-380-723-14				INSP'D:	1	INSPEC	INSPECTOR:		K. Caban	
ASSY/PROJECT:	SY/PROJECT: LCLS/LINAC							ENGINE	ENGINEER:		K. Ratcliffe	
WORK ORDER/CHARGE#: 22140-31				SEQ ID:	EQ ID: 20		0	PHONE/EXT:		3632		
VENDOR: MFD						NCR:		ROUTE TO:		Precisn Brz		
SERIAL NO.	Ţ	₹	1									
DIMENSIONS	TOL (+)											
1.54	0.0100	-0.0100	1.5390									
1.25	0.0100	-0.0100	1.2530									
0.60	0.0100	-0.0100	.599 both									
2X Ø.190	0.0050	-0.0050	Checked with .187 gage pin all ok									
Ø.313	0.0050	-0.0050	Checked with .313 gage pin ok									
0.440	0.0050	-0.0050	0.4415									
0.440	0.0050	-0.0050	0.4385									
0.768	0.0050	-0.0050	0.7700									
0.375	0.0050	-0.0050	0.3735									
2X 1.000	0.0050	-0.0050	0.9980	0.9990								
2X .125	0.0050	-0.0050	0.1260	0.1260								
2X .327	0.0050	-0.0050	0.3280	0.3290								
4X Ø.138	0.0050	-0.0050	Checked v	age pin	ok							
4X .06 X 45°			.06 X 45									
2X R.09	Max		Checked with	us gage	all ok							
COMMENTS:	Ш					1	I	l .	1	1	1 1	